



## CUSTOM LOG HOMES

March 12, 2001

Mountain Woodworks  
Kevin Malon  
P.O. Box 624  
Park City, UT 84060

Dear Kevin,

I wanted to make note of a couple of things that we have not discussed. You will have 4 or 5 rafters tails left over. That is as it should be. We shipped some then had to change a layout and duplicate the work. At any rate the extras are firewood.

The purlins at CL-6 that splice to the CL-4 purlins at Gridline W are not scribed. This needs to be done on-site. Hopefully you won't have any problems setting them up, everything you need (controls and elevations) should be there.

We missed drilling 8 holes on CL-6 for  $\frac{3}{4}$ " pins at Gridline U, I believe. Can you drill these into the columns for pins?

We are sending the CL-6 purlins at Grid I to K along with the column J-17 and the stair header log and the Bandlog siding at Grid I to K and along 13 to Montana Idaho Log Homes. They will integrate these with their logs with the appropriate connections. If you need any of these before their delivery dates and are willing to do the scribe work on-site let me know before Friday's load and I can get them to you now.

I also wanted to say that everyone at Custom Log Homes enjoyed working with you on this project. We wanted to say thank you for your professionalism on the Snowbasin Skier Services Building.

Sincerely,



Paul Hopkins

cc: Terry Nelson - Union Pointe Construction  
Mike Johnson - Union Pointe Construction  
Kevin Malon - Mountain Woodworks  
Thadd Blanton - Ruscito/Latham/Blanton